

# PRODUKTIONSOVERSIGT

Id	Opgavenavn	Varighed	Startdato	Slutdato	Gantt chart grid																														
					december 2017							januar 2018							februar 2018							marts 2018									
					49	50	51	52	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
1	<b>Ryparken</b>	275 dage	ma 12-06-17	fr 29-06-18	[Gantt bar spanning from 12-06-17 to 29-06-18]																														
2	Indretning af byggeplads	5 dage	ma 26-06-17	fr 30-06-17	[Gantt bar spanning from 26-06-17 to 30-06-17]																														
3	<b>Blok 1,1</b>	95 dage	ma 12-06-17	fr 20-10-17	[Gantt bar spanning from 12-06-17 to 20-10-17]																														
10	<b>Blok 1,2</b>	80 dage	ma 24-07-17	fr 10-11-17	[Gantt bar spanning from 24-07-17 to 10-11-17]																														
17	<b>Blok 2</b>	70 dage	ma 14-08-17	fr 17-11-17	[Gantt bar spanning from 14-08-17 to 17-11-17]																														
24	<b>Blok 3</b>	68 dage	ma 11-09-17	on 13-12-17	[Gantt bar spanning from 11-09-17 to 13-12-17]																														
31	<b>Blok 5</b>	65 dage	ma 09-10-17	fr 05-01-18	[Gantt bar spanning from 09-10-17 to 05-01-18]																														
38	<b>Blok 4</b>	65 dage	ma 06-11-17	fr 02-02-18	[Gantt bar spanning from 06-11-17 to 02-02-18]																														
45	<b>Blok 6</b>	65 dage	ma 04-12-17	fr 02-03-18	[Gantt bar spanning from 04-12-17 to 02-03-18]																														
46	Opsætning af stillads (inkl flyt overdækning)	20 dage	ma 04-12-17	fr 29-12-17	[Orange bar with label STI]																														
47	Nedrivning	5 dage	ma 25-12-17	fr 29-12-17	[Orange bar with label NEDRIV]																														
48	Tømrerarbejder	17 dage	ma 01-01-18	ti 23-01-18	[Orange bar with label TØM]																														
49	Blikarbejder	5 dage	fr 19-01-18	to 25-01-18	[Orange bar with label BLIK]																														
50	Teglarbejder	11 dage	fr 26-01-18	fr 09-02-18	[Orange bar with label TEGL]																														
51	Nedtagning af stillads (inkl. flyt overdækning)	15 dage	ma 12-02-18	fr 02-03-18	[Orange bar with label STI]																														
52	<b>Blok 7</b>	65 dage	ma 01-01-18	fr 30-03-18	[Gantt bar spanning from 01-01-18 to 30-03-18]																														
59	<b>Blok 9</b>	65 dage	ma 29-01-18	fr 27-04-18	[Gantt bar spanning from 29-01-18 to 27-04-18]																														
66	<b>Blok 8</b>	65 dage	ma 26-02-18	fr 25-05-18	[Gantt bar spanning from 26-02-18 to 25-05-18]																														
73	<b>Blok 10</b>	65 dage	ma 26-03-18	fr 22-06-18	[Gantt bar spanning from 26-03-18 to 22-06-18]																														
80	<b>Blok 11</b>	50 dage	ma 23-04-18	fr 29-06-18	[Gantt bar spanning from 23-04-18 to 29-06-18]																														
87	Afrigning af byggeplads	15 dage	ma 11-06-18	fr 29-06-18	[Gantt bar spanning from 11-06-18 to 29-06-18]																														
88																																			